Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

3.6 Record Drawing of Outside Utility Lines Original.
Water
Electric
Sewer
(including valves, connections, changes of direction).
(Upon completion of Contract),
made to scale with waterproof ink on tracing cloth.

2.8 Records in duplicate of the overall dimensions of each building and lines of approaches, Elevs. of bottoms of footings and floor levels.

36.26 Record Drawings of Heating, Ventilating and Air Conditioning. 5 prints
(See also Coordinated Layouts 35.2)

38.24 Record Drawings of Electrical Work 5 prints
(See Addendum No. 1

Document No.
No Change in Class.
Declassified
Class. Changed To: TS S C
Date: 20 OCT 1978 By:

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

34.21 Provide in the proper locations framed diagrammatic layouts of the automatic temperature control systems. Layout shall show all control equipment and the function of each item shall be indicated for the different seasons.

35.16 Valve tags and identification. Each valve must be tagged with a brass tag about one inch diameter with numbers as large as possible. Schedules, framed under glass, showing number, location and pipe controlled must be provided and mounted where directed by the Contracting Officer.

35.17 Fans, exposed ducts, all piping, mechanical equipment, electrical feeder panels, etc. shall be stenciled with a stencil indicating their usage. This work shall be performed under the respective mechanical and electrical sections. The exact location of these stencils is to be as directed by the Contracting Officer.

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

35,18 all piping, in addition, shall have an arrow indicating the direction of flow.

36.24 Printed instructions covering the operation and maintenance of each item of equipment shall be posted at locations designated by the Contracting Officer.

36.14 Contractor shall submit a list of the grilles furnished showing the deflection settings required to insure the aforementioned and showing the deflection settings required to insure the aforementioned and showing the throw of the grilles for the c f m s required. (This was not shown on list furnished to Phillips on 9 April).

36.12 Contractor shall submit fan characteristic curves for all centrifugal fans for approval.

35.10 Contractor shall submit for approval fan and pump curves showing characteristics of each.

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

36.13 (i) Fire Dampers. "a drawing shall be submitted to the Contracting Officer for his approval showing the location of all fire dampers. This Contract Drawing shall have the Underwriters stamp of approval.

36.13 (K) Adjustments (Regulating dampers and splitters) a complete record of the results of the adjustment shall be furnished to the Contracting Officer for his approval. this record shall show the required amount of air and the measured amount of air of each outlet and at each branch from the main

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

Record Drawings required -

5 pts - Heating, Ventilating and Air Conditioning 36.26

5 pts - Electrical work - add. #1 - 38.24

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

Certificates

8.24 (a) Reinforcing bars - the Contractor shall furnish certified copies of the mill test and analysis showing that the material to be used is in conformity to the contract requirements.

11.7 Cert. in triplicate stating that conc. brick and masonry units have been properly and thoroughly cured at the plant before shipment.

12.3 Structural metal work - The Contractor shall furnish certified copies of the mill test and analysis showing that the material to be used is in conformity to the contract requirements.

17.5 and 17.7.

Alum. windows - Certificates covering air infiltration and physical loading test.

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

Certificates, Surveys, Record Drawings, etc.

3.6 Survey of Outside Utility Lines - Accurately dimensioned survey showing the location and elevation of all utility lines (water, electric, sewer, etc.) - including valves, connections and changes of direction, within the property lines and outside the walls of all buildings upon completion of contract.

2.8 Certificates - Records in duplicate of the over-all dimensions of each building and line of approaches. Elevations (bottoms of footings, of floor levels and approaches shall be made as the work progresses. At the time each record is made, it shall be certified by both the Contractor and the Construction Engineer.

✓23.3. If insulating fiber board is used, furnish statement that it contains the chemicals required by the Specs.

✓25.20 Ceramic Tile - Furnish certificate of grade in duplicate signed by tile mfr. - the certificate shall state the grade, kind and full quantities of tile and shall give identification marks for all packages of tile

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

26.2 Asphalt Tile - Furnish evidence that the adhesive and primer is approved by the manufacturer of the tile.

28B-10 Laminated Resinous Material - Furnish a certificate in triplicate stating that the resinous sheets and wood cores conform to the specified requirements.

Certificate on paint.

36.21 Provide in the proper locations framed diagrammatic layouts of the automatic temperature control systems. Layout shall show all control equipment and the function of each item shall be indicated for the different seasons.

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4

28.50 Pressure Treatment of Wood - Certificate in triplicate stating that the material has been pressure treated as specified and giving the name of the preservative and quantity retained per cubic foot of material.

28B-10 Laminated Reinforcing Materials - Certificate in triplicate stating that the reinforcing sheets and wood cores conform to the specified requirements.

Certificate on Liquified Petroleum Tank.
" " Diesel Oil Storage Tank.
" " Gasoline storage Tank.

Approved For Release 1999/08/27 : CIA-RDP78-04133A000100060010-4